

CONTRACTOR PERFORMANCE ASSESSMENT REPORT (CPAR)

Construction

Name/Address of Contractor:

Company Name: [Redacted]
Division Name: [Redacted]
Street Address: [Redacted]
City: [Redacted]
State/Province: [Redacted]
Country: USA
CAGE Code:
DUNS Number: [Redacted]
PSC: [Redacted]

Evaluation Type: Final

Contract Percent Complete: 100

Period of Performance Being Assessed: [Redacted]

Contract Number: [Redacted] Business Sector & Sub-Sector: Construction

Contracting Office: US ARMY ENGINEER DISTRICT WILMINGTO Contracting Officer: ROSALIND SHOEMAKER Phone Number [Redacted]

Location of Work: [Redacted]

Award Date: [Redacted] Effective Date: [Redacted]

Completion Date: [Redacted] Estimated/Actual Completion Date: [Redacted]

Total Dollar Value: [Redacted] Current Contract Dollar Value: [Redacted]

Complexity: Medium Termination Type: None

Competition Type: Full and Open Competition Contract Type: Firm Fixed Price

Key Subcontractors and Effort Performed:

DUNS:

Effort:

DUNS:

Effort:

DUNS:

Effort:

Project Number: W912PM19C0003

Project Title: [Redacted]

Contract Effort Description: [Redacted]

[Redacted]

Small Business Subcontracting:

Does this contract include a subcontracting plan? No

Date of last Individual Subcontracting Report (ISR) / Summary Subcontracting Report (SSR): N/A

Table with 3 columns: Evaluation Areas, Past Rating, Rating. Row 1: Quality, N/A, Very Good. Row 2: (1) SAFETY, Very Good.

Variance (Contract to Date):

Current Cost Variance (%): 9 Variance at Completion (%): 9

Current Schedule Variance (%): 0

Assessing Official Comments:

QUALITY: [REDACTED] has turned in their QC reports and other project documentation complete and on time. They have provided sufficient information within their reports. The contractor performed all required inspections to the satisfaction of the Government. The Contractor always gave ample notice to the Government for all preparatory and inspections. **RATING:** Very Good

OTHER AREAS: The contractor held required safety tool box meetings. Safety was also discussed at all preparatory meetings and QC meetings. During Government inspections there were no major safety violations identified and no repeat violations.

RECOMMENDATION:

Given what I know today about the contractor's ability to perform in accordance with this contract or order's most significant requirements, I would recommend them for similar requirements in the future.

Name and Title of Reviewing Official:

Name:

Title:

Organization: